



## S.D. Deacon Three Week Schedule

Job Name: Safeway #3134 Hawthorne

Job No. 4158

Prepared By: FRANK KING

Date Prepared: 05/27/11

May

June

June

June

Work Items	Current Week							1st Week							2nd Week							3rd Week							"CP" Indicates Critical Path Items Subcontractor	↓	
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S			
	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18			
<b>SITE</b>								M																							
MASS EXCAVATION		X	X	X	X	X		E	\	\	\	\				\	\	\	\	\			\	\	\	\	\				VARIN CONSTRUCTION
6 LINE A-K		X	X	X				M																							VARIN CONSTRUCTION
J LINE 3-6						X		O	\	\	\	\																			VARIN CONSTRUCTION
PAD FOOTINGS								R		\	\	\																			VARIN CONSTRUCTION
A LINE 1-4								I				\				\	\	\	\	\											VARIN CONSTRUCTION
J LINE 1-4								A					\	\				\	\			\	\	\	\	\					VARIN CONSTRUCTION
<b>BUILDING FOOTINGS</b>								L																							
EX FOOTINGS A LINE 3-6		X	X	X																											VARIN CONSTRUCTION
EX FOOTINGS 6 LINE A-G				X	X			D																							VARIN CONSTRUCTION
LAYOUT FOOTINGS			X					A																							KMS
ROCK FOOTINGS		X	X	X	X			Y																							VARIN CONSTRUCTION
FOOTINGS A LINE 3-6			X	X	X	C																									KMS
INSTALLREBAR				X	X	X																									KMS
FOOTING INSPECTION						X																									KMS
FOOTINGS 6 LINE A-J				X	X	C																									KMS
SURVEY FOOTS & GRIDS									\			\																			BUCKEL
FORM FOOTINGS J LINE 3-6											\	\			\	C															KMS
BLD PAD FOOTINGS									\	\	\				\	C						\	\	\	C						KMS
SLEAVES UNDER FOOTINGS										\	\																				CASCADE & STEWART
DRILL SHAFT FOR ELEV												\	\	\																	CENTRIC (SAFEWAY)
INSTALL ELEVATOR PIT																	\	\				\	\								KMS
A LINE 1-4												\	\	\	\							C									KMS
ESCALATOR PIT WALLS																	\	\	\	C											KMS
J LINE 1-4													\			\	\	\	C												KMS

Scheduled Days of Work = \  
 Days Work was Performed = X  
 Work Behind Schedule = O  
 Scheduled Concrete Pour = C



## S.D. Deacon Three Week Schedule

Job Name: Safeway #3134 Hawthorne

Job No. 4158

Prepared By: FRANK KING

Date Prepared: 05/27/11

Work Items	May							June							June							June							Subcontractor	↓
	Current Week							1st Week							2nd Week							3rd Week								
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S		
22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	"CP" Indicates Critical Path Items		
<b>BUILDING WALLS</b>																														
WALL EMBEDS ON SITE																														
A LINE 3-6																														
H2O PROOF WALLS A LINE																														
BACK FILL WALLS																														
CORBELS A LINE																														
6 LINE A-K																														
H2O PROOF WALLS 6 LINE																														
BACK FILL WALLS																														
J-K 4-6																														
GRADE FOR SOG (GARAGE)																														
PLUMBING U/G 4-6																														
ELECTRICAL U/G 4-6																														
SUB MEETING 10:00 AM			X							X						X							X							
SAFETY MEETING 7:30 AM		X								X					X								X							