



S.D. Deacon Three Week Schedule

Job Name: Safeway #3134 Hawthorne

Job No. 4158

Prepared By: FRANK KING

Date Prepared: 05/27/11

May

June

June

June

Work Items	Current Week							1st Week							2nd Week							3rd Week							"CP" Indicates Critical Path Items Subcontractor ↓	
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S		
	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
SITE								M																						
MASS EXCAVATION		X	X	X	X	X		E	\	\	\	\				\	\	\	\	\			\	\	\	\	\			VARIN CONSTRUCTION
6 LINE A-K		X	X	X				M																						VARIN CONSTRUCTION
J LINE 3-6						X		O	\	\	\	\																		VARIN CONSTRUCTION
PAD FOOTINGS								R		\	\	\																		VARIN CONSTRUCTION
A LINE 1-4								I				\				\	\	\	\	\										VARIN CONSTRUCTION
J LINE 1-4								A					\	\				\	\			\	\	\	\	\				VARIN CONSTRUCTION
BUILDING FOOTINGS								L																						
EX FOOTINGS A LINE 3-6		X	X	X																										VARIN CONSTRUCTION
EX FOOTINGS 6 LINE A-G				X	X			D																						VARIN CONSTRUCTION
LAYOUT FOOTINGS			X					A																						KMS
ROCK FOOTINGS		X	X	X	X			Y																						VARIN CONSTRUCTION
FOOTINGS A LINE 3-6			X	X	X	C																								KMS
INSTALLREBAR				X	X	X																								KMS
FOOTING INSPECTION						X																								KMS
FOOTINGS 6 LINE A-J				X	X	C																								KMS
SURVEY FOOTS & GRIDS									\			\																		BUCKEL
FORM FOOTINGS J LINE 3-6											\	\			\	C														KMS
BLD PAD FOOTINGS									\	\	\				\	C						\	\	\	C					KMS
SLEAVES UNDER FOOTINGS										\	\																			CASCADE & STEWART
DRILL SHAFT FOR ELEV												\	\	\																CENTRIC (SAFEWAY)
INSTALL ELEVATOR PIT																	\	\				\	\							KMS
A LINE 1-4												\	\	\	\							C								KMS
ESCALATOR PIT WALLS																	\	\	\	C										KMS
J LINE 1-4													\			\	\	\	C											KMS

Scheduled Days of Work = \
 Days Work was Performed = X
 Work Behind Schedule = O
 Scheduled Concrete Pour = C



S.D. Deacon Three Week Schedule

Job Name: Safeway #3134 Hawthorne

Job No. 4158

Prepared By: FRANK KING

Date Prepared: 05/27/11

Work Items	May							June							June							June							"CP" Indicates Critical Path Items Subcontractor ↓								
	Current Week							1st Week							2nd Week							3rd Week															
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S		
	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25		
BUILDING WALLS										M																											
WALL EMBEDS ON SITE										E	\																						TEKNAFAB				
A LINE 3-6										M	\	\	\	\			C																KMS				
H2O PROOF WALLS A LINE										O								\	\	\													TBD				
BACK FILL WALLS										R													\	\	\								VARIN CONSTRUCTION				
CORBELS A LINE										I													\	\									KMS				
6 LINE A-K										A						\	\	\	\	\							C						KMS				
H2O PROOF WALLS 6 LINE										L													\	\	\								TBD				
BACK FILL WALLS																								\									VARIN CONSTRUCTION				
J-K 4-6										D										\			\	\	C		\	\	\	\			KMS				
GRADE FOR SOG (GARAGE)										A													\	\									VARIN CONSTRUCTION				
PLUMBING U/G 4-6										Y													\	\	\		\	\	\	\			STEWART PLUMBING				
ELECTRICAL U/G 4-6																							\	\	\		\	\	\	\			CASCADE ELEC				
SUB MEETING 10:00 AM			X							X							X										X						ALL SUBS				
SAFETY MEETING 7:30 AM		X								X						X											X						ALL ON SITE				