



SAFeway HAWTHORNE Three Week Schedule

Job No. 4158

Prepared By: FRANK KING

Date Prepared: 11/11/11

Work Items	November												November						November						November						"CP" Indicates Critical Path Items Subcontractor	↓																	
	Current Week						1st Week						2nd Week						3rd Week																														
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S																					
6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3																						
RETAINING WALLS																			T																														
LOADING DOCK WALLS		X	X	X	X	X		\	\	\	C								H																				KMS	CP									
SOUND WALLS				X	X	X		\	\	C								A																				KMS	CP										
SOUND MASONRY WALL									\	\	\	\					N	\			\	\																CORNERSTONE	CP										
																		K																															
GARAGE CEILING																		G																															
REFRIGERATION O/H						x		\	\	\	\	\					I	\																				WOOLLEYS	CP										
ELECTRICAL O/H			X	X	X	X		\	\	\	\	\					V				\	\	\																CASCADE ELEC	CP									
																		I																															
STRUCTURAL STEEL																		N																															
ERECT STEEL		X	X	X	X	X		\										G																				STEELWOOD	CP										
INSTALL DECKING			X	X	X	X	X	\																														STEELWOOD	CP										
TOWER STEEL ON SITE											X								S																				TECNAFAB	CP									
ERECT TOWER STEEL											\	\					I	\																				STEELWOOD	CP										
																		T																															
ROOFING																		E																															
INSULATION ON SITE								\		\																												PAC WEST ROOFING	CP										
INSTALL ROOFING									W	W	W	W					W	W	W	W	C	W	W				W	W	W	W	W							PAC WEST ROOFING	CP										
																		L																															
BUILDING EXTERIOR																		O																															
A LINE STEEL FRAMING		X	X	X	X	X		\	\	\	\	\					S																				ICE	CP											
1 LINE FRAMING									\	\	\					\				E	\			\	\	\		\											ICE	CP									
EXTERIOR PLYWOOD			X	X	X	X		\	\	\	\	\					D																				ICE	CP											
PLYWOOD INSPECTION								X																													ICE	CP											
INSTALL BRICK								\	\	\	\					\	\	\	\	\			\	\	\	\			\	\	\							CORNERSTONE	CP										

Scheduled Days of Work = \
Days Work was Performed = X
Work Behind Schedule = O
Scheduled Concrete Pour = C



SAFeway HAWTHORNE Three Week Schedule

Job No. 4158

Prepared By: FRANK KING

Date Prepared: 11/11/11

Work Items	November												November							November							November							"CP" Indicates Critical Path Items Subcontractor ↓
	Current Week						1st Week						2nd Week							3rd Week														
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S						
6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3							
INSTALL FLASHINGS									\	\					\	\						\	\					BRUN METAL WORKS	CP					
CAULK JOINTS			X	X				\	\						\	\						\	\					SAWTOOTH	CP					
INTERIOR CURBS																																		
MEAT PREP										\	\	W																KMS	CP					
DELI & BAKERY					X	X		\	W																			KMS	CP					
BATHROOM AREAS					X	X		\	W																			KMS	CP					
MILK COOLER					X	X		\	W																			KMS	CP					
PT DECK AREA																																		
EXCAVATE FOR FOOTINGS		X	X	X	X	X																						VARIN	CP					
SURVEY FOR FOOTINGS			X		X																							BUCKLEY	CP					
INSTALL FOOTINGS								\	\	\	C	\			\	C												WHITAKER ELLIS	CP					
INSTALL MASONRY WALLS																						\	\	\	\	\		CORNERSTONE	CP					
CONCRETE WALLS																	\	\				\	\	\	\	C		WHITAKER ELLIS	CP					
INTERIOR FRAMING																																		
G.25, 1 - 4.25 WALL				X	X	X																						ICE	CP					
SOFFIT FRAMING, G, 1- 4.25					X	X		\	\	\	\																	ICE	CP					
6 LINE , A - J - EXT WALL								\	\	\																		ICE	CP					
SOFFIT FRAMING DELI									\	\	\				\													ICE	CP					
WALL FRAMING DELI															\	\	\	\										ICE	CP					
SOFFIT FRAMING 4.2 - 6															\	\	\	\										ICE	CP					
HOLLOW METAL DOORS								X																				BENSON IND	CP					
SOFFIT FRAMING G - B																						\	\	\	\			ICE	CP					

Scheduled Days of Work = \
Days Work was Performed = X
Work Behind Schedule = O
Scheduled Concrete Pour = C

