SD DEACON

SAFEWAY HAWTHORNE
Three Week Schedule

Job No. 4158

Prepared By: FRANK KING

Date Prepared: 11/11/11

Work Items	Current Week							1st Week							2nd Week							3rd Week							"CP" Indicates Critical Path Items	
	November							November							November							November								
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	Subcontractor	
	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3		
RETAINING WALLS																			T											
LOADING DOCK WALLS		X	X	X	X	X			\	\	\	C							H										KMS	CP
SOUND WALLS				X	X	X			\	\	C								A										KMS	CP
SOUND MASONRY WALL										\	\	\	\			\	\	\	N	\			\	\					CORNERSTONE	CP
																			K											
GARAGE CEILING																			G											
REFRIGERATION O/H						x			\	\	\	\	\			\	\	\	I	\									WOOLLEYS	CP
ELECTRICAL O/H			X	X	X	X			\	\	\	\	\			\	\	\	V										CASCADE ELEC	CP
																			I											
STRUCTURAL STEEL																			N											
ERECT STEEL		X	X	X	X	X			\										G										STEELWOOD	CP
INSTALL DECKING			X	X	X	X	X		\																				STEELWOOD	CP
TOWER STEEL ON SITE											X								S										TECNAFAB	CP
ERECT TOWER STEEL												\	\			\			I										STEELWOOD	CP
																			T											
ROOFING																			E											
INSULATION ON SITE									\		\																		PAC WEST ROOFING	CP
INSTALL ROOFING										W	W	W	W			W	W	W	C	W	W		W	W	W	W	W		PAC WEST ROOFING	CP
																			L											
BUILDING EXTERIOR																			O											
A LINE STEEL FRAMING		X	X	X	X	X			\	\	\	\	\						S										ICE	CP
1 LINE FRAMING											\	\	\			\			E	\			\	\	\		\		ICE	CP
EXTERIOR PLYWOOD			X	X	X	X			\	\	\	\	\			\	\		D										ICE	CP
PLYWOOD INSPECTION										X																			ICE	CP
INSTALL BRICK										\	\	\	\			\	\	\		\			\	\	\	\	\		CORNERSTONE	CP

**Scheduled Days of Work = **
Days Work was Performed = X
Work Behind Schedule =O
Scheduled Concrete Pour = C

CC: PM/OM/INS/SUB/LAB SUPT/ SAFETY

rev. 04/16/09

SD DEACON

SAFEWAY HAWTHORNE
Three Week Schedule

Job No. 4158

Prepared By: FRANK KING

Date Prepared: 11/11/11

Work Items	Current Week							1st Week							2nd Week							3rd Week							"CP" Indicates Critical Path Items	
	November							November							November							November								
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	Subcontractor	
	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3		
INSTALL FLASHINGS										\	\					\	\						\	\					BRUN METAL WORKS	CP
CAULK JOINTS			X	X					\	\						\	\						\	\					SAWTOOTH	CP
INTERIOR CURBS																														
MEAT PREP											\	\	W																KMS	CP
DELI & BAKERY					X	X			\	W																			KMS	CP
BATHROOM AREAS					X	X			\	W																			KMS	CP
MILK COOLER					X	X			\	W																			KMS	CP
PT DECK AREA																														
EXCAVATE FOR FOOTINGS		X	X	X	X	X																							VARIN	CP
SURVEY FOR FOOTINGS			X		X																								BUCKLEY	CP
INSTALL FOOTINGS									\	\	\	C	\			\	C												WHITAKER ELLIS	CP
INSTALL MASONRY WALLS																							\	\	\	\	\		CORNERSTONE	CP
CONCRETE WALLS																		\		\			\	\	\	\	C		WHITAKER ELLIS	CP
INTERIOR FRAMING																														
G.25, 1 - 4.25 WALL				X	X	X																							ICE	CP
SOFFIT FRAMING, G, 1- 4.25					X	X			\	\	\	\																	ICE	CP
6 LINE , A - J - EXT WALL									\	\	\																		ICE	CP
SOFFIT FRAMING DELI											\	\	\			\													ICE	CP
WALL FRAMING DELI																\	\	\		\									ICE	CP
SOFFIT FRAMING 4.2 - 6																\	\	\		\									ICE	CP
HOLLOW METAL DOORS										X																			BENSON IND	CP
SOFFIT FRAMING G - B																							\	\	\	\			ICE	CP

**Scheduled Days of Work = **
Days Work was Performed = X
Work Behind Schedule =O
Scheduled Concrete Pour = C

CC: PM/OM/INS/SUB/LAB SUPT/ SAFETY

rev. 04/16/09

SD DEACON

SAFEWAY HAWTHORNE
Three Week Schedule

Job No. 4158

Prepared By: FRANK KING

Date Prepared: 11/11/11

Work Items	Current Week							1st Week							2nd Week							3rd Week							"CP" Indicates Critical Path Items	
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	Subcontractor	
	November 6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3		
SOFFIT A LINE 3 - 6																								\	\	\	\		ICE	CP
CEILING MECHANICAL																														
SPRINKLER SYSTEM									\	\	\	\	\			\	\	\		\			\	\	\	\	\		AFP	CP
HVAC STRAPS & DUCTS					X	X			\	\	\	\	\			\	\	\		\			\	\	\	\	\		COMFORT FLOW	CP
ELECTRICAL CONDUITS					X	X			\	\	\	\	\			\	\	\		\			\	\	\	\	\		CASCADE	CP
MEP IN WALLS																														
PLUMBING									\	\	\	\	\			\	\	\		\			\	\	\		\		STEWART PLUMBING	CP
ELECTRICAL									\	\	\	\	\			\	\	\		\			\	\	\		\		CASCADE ELECTRICAL	CP
SITE																														
WQ SYSTEM TIE IN										\	\																		VARIN	CP
BACK FILL WQ SYSTEM											\	\	\																VARIN	CP
SURVEY WATER VAULTS										\																			BUCKLEY	CP
INSTALL H2O VAULTS											\	\																	VARIN	CP
H2O LINES												\	\			\	\	\											VARIN	CP
SOUTH IRRIGATION SYS																							\	\	\				GREEN ACRES	CP
SUB MEETING 10:00 AM			X							X							X							X				ALL SUBS	
SAFETY MEETING 7:00 AM		X							X							X							X					ALL ON SITE	

**Scheduled Days of Work = **
Days Work was Performed = X
Work Behind Schedule =O
Scheduled Concrete Pour = C

CC: PM/OM/INS/SUB/LAB SUPT/ SAFETY

rev. 04/16/09